

PERSON/UNIT NOTIFIED

ADVANCE COPY ☐ ISSUED ☐ SLOTTED

**SECRET**  
(When Filled In)

GROUP 1  
EXCLUDED FROM AUTOMATIC  
DOWNGRADING AND  
DECLASSIFICATION

REPRODUCTION OF THIS COPY PROHIBITED

INDEX: ☐ YES ☐ NO

CLASSIFY TO CS FILE NO.

X-REF TO CS FILE NO.

☐ FILE RID ☐ RETURN TO

5	
6	
7	
8	

BY: \_\_\_\_\_ AT: \_\_\_\_\_ Z

DISSEM BY 43 PER \_\_\_\_\_

ACTION UNIT

LOGS 4 FILE, VR COMM 07, DDS 2, SECUR 4, PPB

ACTION NO.

624

25X1A SECRET 240708Z FEB 70 CITE 2247

24 FEB INO 30398

25X1A

25X1A POWER HOUSE AND AIR CONDITIONING

PROGRESS REPORT NO. 17.

1. PROJECT REPORTEDLY 92.6 PERCENT COMPLETE.
2. DUCTWORK INSTALLATIONS ESSENTIALLY COMPLETED IN OPERATING AREA AND REMAINDER OF REAR OF BUILDING.
3. OLD A/C SYSTEM IN FRONT OF BUILDING NOW REMOVED AND BEING REPLACED BY AHU NO. 1. THIS INSTALLATION NOW ABOUT 75 PERCENT COMPLETE. JUMPER DUCT CONNECTS ZONES ONE AND TWO OF EXISTING DUCTWORK, THEREBY ALLOWING OFFICE AREAS TO BE COOLED BY REAR A/C SYSTEM DURING CHANGEOVER.
4. OPENING MADE IN HALL WALL FOR LINK CONNECTING AHU-1 SA DUCTWORK TO SCREEN ROOM. SALED 10 15
5. BENEFICIAL OCCUPANCY ACCEPTANCE OF INCINERATOR ADDITION MADE ON 18 FEBRUARY. GP-1.

SECRET

ILLEGIB

REC'D

C

DC

EX M-2-24

SA

C/2

**SECRET**